

LAHORE WATER & WASTEWATER MANAGEMENT PROJECT LAYING OF SEWERAGE SYSTEM FROM LARECH COLONY TO GULSHAN-E-RAVI, LAHORE									 WASA LAHORE DEVELOPMENT AUTHORITY					
Activity ID	Activity Name	BL Project Duration	BL Project Start	BL Project Finish	Original Duration	Start	Finish	Performance % Complete	Qtr 3, 2024				Qtr 4, 2024	
									Jun	Jul	Aug	Sep	Oct	Nov
 MTBM Laying of Sewerage System Through Tre														
 A1000	Updation and Submission of PC-1	60.00	01-Jun-24	10-Aug-24	60.00	01-Jun-24 A	10-Aug-24,	100%	 Updation and Submission of PC-1					
 A1010	Submission of Revised PC-1	60.00	01-Jun-24	10-Aug-24	60.00	01-Jun-24 A	10-Aug-24,	100%	 Submission of Revised PC-1					
 MTBM.2 Approval of PC-1														
 A1020	Pre-PDWP	10.00	15-Aug-24	27-Aug-24	10.00	15-Aug-24 A	27-Aug-24,	100%	 Pre-PDWP					
 A1030	PDWP	12.00	27-Aug-24	10-Sep-24	12.00	27-Aug-24 A	10-Sep-24,	100%	 PDWP					
 A1040	CDWP	50.00	12-Sep-24	09-Nov-24	50.00	12-Sep-24*	09-Nov-24	0%	 CDWP					
 A1050	ECNEC	30.00	09-Nov-24	14-Dec-24	30.00	09-Nov-24*	14-Dec-24	0%						
 MTBM.3 Negotiations with Bank														
 A1060	AIIB Negotiations with EAD	15.00	14-Dec-24	15-Jan-25	15.00	14-Dec-24	15-Jan-25	0%						
 A1070	Approval from AIIB	7.00	15-Jan-25	23-Jan-25	7.00	15-Jan-25	23-Jan-25	0%						
 MTBM.4 Tendering														
 A1080	Updation & Approval of Tender Documents	30.00	14-Dec-24	01-Feb-25	30.00	14-Dec-24	01-Feb-25	0%						
 A1090	Outreach Meetings	7.00	01-Feb-25	09-Feb-25	7.00	01-Feb-25	09-Feb-25	0%						
 A1100	Procurement Notice Preparation	7.00	10-Feb-25	18-Feb-25	7.00	10-Feb-25	18-Feb-25	0%						
 A1101	Approval & NOC from WASA & AIIB For Procuremer	5.00	18-Feb-25	23-Feb-25	5.00	18-Feb-25	23-Feb-25	0%						
 A1102	Procurement Notice of PPRA & Bank Website	7.00	23-Feb-25	02-Mar-25	7.00	23-Feb-25	02-Mar-25	0%						
 A1103	Procurement Notice in Newspapers	7.00	25-Feb-25	04-Mar-25	7.00	25-Feb-25	04-Mar-25	0%						
 A1104	Queries from Bidders	21.00	04-Mar-25	25-Mar-25	21.00	04-Mar-25	25-Mar-25	0%						
 A1105	Pre-Bid Meeting	3.00	25-Mar-25	28-Mar-25	3.00	25-Mar-25	28-Mar-25	0%						
 A1106	MOM Drafting	7.00	28-Mar-25	04-Apr-25	7.00	28-Mar-25	04-Apr-25	0%						
 A1107	MOM Approval from WASA & AIIB	7.00	04-Apr-25	11-Apr-25	7.00	04-Apr-25	11-Apr-25	0%						
 A1110	Site Visits	7.00	11-Apr-25	19-Apr-25	7.00	11-Apr-25	19-Apr-25	0%						
 A1120	Pre-Bid Meeting 2	3.00	19-Apr-25	23-Apr-25	3.00	19-Apr-25	23-Apr-25	0%						
 A1121	Drafting of Addendum 1	7.00	23-Apr-25	30-Apr-25	7.00	23-Apr-25	30-Apr-25	0%						
 A1126	Approval & NOC of Addendum 1 from WASA & Bar	7.00	30-Apr-25	07-May-25	7.00	30-Apr-25	07-May-25	0%						
 A1130	Submission of Tenders	75.00	07-May-25	02-Aug-25	75.00	07-May-25	02-Aug-25	0%						
 A1140	Evaluation of Technical Proposals	25.00	02-Aug-25	31-Aug-25	25.00	02-Aug-25	31-Aug-25	0%						
 A1150	NOC From AIIB & Announcement of Technical Evalt	10.00	01-Sep-25	12-Sep-25	10.00	01-Sep-25	12-Sep-25	0%						
 A1160	Opening of Financial Proposals	7.00	12-Sep-25	20-Sep-25	7.00	12-Sep-25	20-Sep-25	0%						
 A1170	Evaluation of Financial Proposals	14.00	20-Sep-25	07-Oct-25	14.00	20-Sep-25	07-Oct-25	0%						
 A1180	NOC from AIIB for announcement of Final Result	15.00	07-Oct-25	24-Oct-25	15.00	07-Oct-25	24-Oct-25	0%						
 A1190	Complain Redressal	15.00	24-Oct-25	11-Nov-25	15.00	24-Oct-25	11-Nov-25	0%						
 A1191	Negotiations With Successful Bidder	15.00	11-Nov-25	26-Nov-25	15.00	11-Nov-25	26-Nov-25	0%						
 A1192	Drafting of Work Contract	45.00	07-Oct-25	21-Nov-25	45.00	07-Oct-25	21-Nov-25	0%						
 A1193	Approval & NOC From WASA & AIIB For Work Contr	10.00	21-Nov-25	01-Dec-25	10.00	21-Nov-25	01-Dec-25	0%						
 A1200	Contract Award	7.00	01-Dec-25	09-Dec-25	7.00	01-Dec-25	09-Dec-25	0%						
 A1210	Submission of Performance Gaurantee	30.00	09-Dec-25	13-Jan-26	30.00	09-Dec-25	13-Jan-26	0%						
 A1220	Verification of PG	15.00	13-Jan-26	28-Jan-26	15.00	13-Jan-26	28-Jan-26	0%						
 A1230	Issuance of Notification of Commencement	7.00	28-Jan-26	04-Feb-26	7.00	28-Jan-26	04-Feb-26	0%						

